

Status of Basic services to the Urban Poor (BSUP):

Sr. No	Name of Component & Location	(Rs. in lacs)				Status	
		Project Cost (date of approval)	Cumulative Releases		Exp.		
			Central Share	State Share			Total
1	Ashiana-I (252 Flats) a Housing Scheme for the Poor of Shimla town.) at Dhingu Dhar, Dhalli	999.07 (21.03.07)	176.36	88.98	265.34	14.29	<p>Tenders for 252 units were opened on 30.04.2012. The tendered amount of lowest contractor was Rs. 17.14 Crores and he was called to reduce his quoted rates but he refused to reduce his quoted rates/ amount. Therefore fresh tenders were called and opened on 25-07-2012 but no bid was received. In the review meeting of JnNURM held on 20.02.2013 under the Chairmanship of Addl. Chief Secretary (UD), to the Govt. of H.P., M.C Shimla was asked to identify alternative suitable and cost effective land. M.C Shimla is in the process of identifying the same.</p> <p>The GOI has fixed the outer time ceiling for completion of this project by March, 2015 so there seems no possibility to complete the project within time ceiling.</p>
2	Ashiana-II (384 Flats) (176 HIMUDA & 208 MC) a Housing Scheme for the Poor of Shimla town at Dhalli	1401.48 (27.02.08)	560.59	40.94	601.53	593.60	<p>The 176 DU at Dhalli are being constructed by HIMUDA out of which 40 DUs are complete and has been handed over to MC Shimla. The work of remaining 136 DUs are under progress. Now the site of these DUs is falling in the proposed alignment of four lane. M.C. Shimla has written a letter to the Sub-Divisional Officer (Civil)-cum-Land Acquisition Officer of NHAI, Shimla-171001 on dated 26.05.2014 filing protest with the request that NHAI may be directed to explore possibilities of alternate trace of four lane project.</p> <p>Bids for remaining 208 DUs were floated by MC Shimla which was opened on 25.07.2012. One bid amounting to Rs.17.14 crores was received which was much higher than the actual cost of project. The bidder was not ready to reduce the rates even after the negotiation. In the</p>

							<p>review meeting of JnNURM held on 20.02.2013 under the Chairmanship of Addl. Chief Secretary (UD), to the Govt. of H.P., M.C Shimla was asked to identify alternative suitable and cost effective land. M.C Shimla is in the process of identifying the land for remaining 208 dwelling units which is under process. Now the project is going to close on dated 31st March, 2015 so there is short time period to call the fresh tenders once again or to construct the DUs within the short time period.</p> <p>The GOI has fixed the outer time ceiling for completion of this project by March, 2015 so there seems no possibility to complete the project within time ceiling.</p>
	Total (636DU)		736.95	129.92	866.87	607.66	